

# Little Tonsina Construction Update Report

**Report Date: 9/26/2022**

**Work Time Frame: 9/26 – 10/2**

## **Recent Work:**

- **Concrete Pour – Reached 100% strength (4000psi) on day 4.**
- **Cure / Heating – Blankets / ground thaw units**
- **Form Removal**

## **Upcoming Work:**

- **Bearing Pads**
- **Minor Riprap Work**

**Photos: Attached in e-mail**















THAWZALL  
23-619

BEST REMOVAL  
CURING

**AER**  
HEAVY EQUIPMENT  
HEATING & DRYING EQUIPMENT  
"Heavy Or Light, We Heat & Dry!"  
Phone: 800-522-8888 818-200-0000

**THAWZALL**

**HEAT ZONE**  
ICE-2-11

23-619

**HEAT ZONE**  
ICE-2-11

FAST & EFFICIENT  
**AER**  
HEAVY EQUIPMENT  
HEATING & DRYING EQUIPMENT  
"Heavy Or Light, We Heat & Dry!"  
Phone: 800-522-8888 818-200-0000



