

Little Tonsina Construction Update Report

Report Date: 7/7/23

Work Time Frame: 7/7/23 – 7/14/23

Recent Work:

- The last of the concrete was poured on Friday of last week. (Curbs and mid-span diaphragm).

Upcoming Work:

- On Monday, Tutka expects to pour the grout which fills in between girders and all the picking eye pockets and such.
- Not much has changed as far as the schedule.
- The railing is supposed to arrive on a barge next week. Possible installation the 3rd week of July.
- Dirt crew is scheduled to be on site the 17th and start building up the approaches, completing the foreslopes and getting abutments filled around.
- By August 1st the bridge (in theory should be open) and they will move onto the removal of the old culverts and the FWS embankment protection.
- Possibly ~3 weeks of inwater work.

Photos:

Attached in email and to the pdf.