

# Little Tonsina Construction Update Report

**Report Date:** 7/17/23

**Work Time Frame:** 7/7/23 – 7/17/23

## **Recent Work:**

- The bridge railing arrived last week and Tutka installed most of it. Still needs a few a few bolts, but it's up and in place.
- Tested one of the grout samples used to fill in between the girders and it looks very good.
- Tutka also started to work on the embankment work above the water level. FWS was on site. Tutka needs to adjust a few things and will do that this week.

## **Upcoming Work:**

- Start filling under the posts with grout today.
- Dirt crew is starting to arrive and will begin producing the structural fill that goes between the wingwalls on each end.
- They will start bringing the ground level up to the bridge to prepare it for use.
- Embankment adjustments.

## **Photos:**

Attached in email and to the pdf.



Photo: J. Mills, DOT 7/17/23\_1





Photo: J. Mills, DOT 7/17/23 2





Photo: J. Mills, DOT 7/17/23\_3