

Little Tonsina Construction Update Report

Report Date: 8/7/23

Work Time Frame: 8/1/23 – 8/7/23

Recent Work:

- Both of the Culverts have been removed and the embankment work on the east side has been completed for the most part.
- FWS will be on site later today and will give direction on to what they'd like to see completed on the West side.
- The River has dropped in water level the past week but everything is looking good.
- The old access has been blocked off with a berm.

Upcoming Work:

- They plan on paving the approach tomorrow ~11AM in which car travel will be blocked for about 30min to an hour.
- Bridge design will be here on Thursday to do a formal inspection.

Photos:

Attached in email and to the pdf.



Photo: J.Mills, DOT 8/7/23_1



Photo: J.Mills, DOT 8/7/23_2



Photo: J.Mills, DOT 8/7/23_3